INTERCITY TRANSIT

Northeast Lacey Operational Transit Terminal Project Update

(East Martin Way Gateway Station Roundabout Project)

Peter Stackpole, Development Director

<u>Purpose</u>

Establish an integrated turnaround facility and station area at the intersection of E Martin Way and Meridian Road.

Funding

- Washington State's Bus and Bus Facility grant program
- Federal Transit Administration's (FTA) Carbon Reduction Program



Activities to Date

ITA Actions

GM authorized to enter into contract with SCJ Alliance to initiate Phase 1 to cover:

- Topographic Survey and Right Of Way (ROW) Mapping
- Geotechnical Design
- Traffic Validation
- 30% Design
- Environmental Permitting
- Hazardous Materials
- Utility Coordination
- 60% Design
- Final Design

• ROW Coordination and Acquisition

No Construction Funding has been sought or authorized

Phase 1 Schedule through Summer 2025

0	Mode	Task Name	Duration	Start	Finish	Predecessors	297 12024 (07.2.2024 (07.2.2024 (07.2.2025 (07.2025 (07.2.2025 (07
		Start Project	0 days	2/5/24	2/5/24		1 ⁴ 1 ^{2/5}
	-	Project Management	356 days	2/16/24	7/15/25	155,60FF	\ <u>+</u>
	-	Topographic Survey	25 days	2/27/24	4/1/24	1SS+15 days	
	-	Geotechnical Design	50 days	6/5/24	8/15/24	12	
Image: 1	-	Traffic Validation	15 days	2/27/24	3/18/24	1SS+15 days	
	-	30% Design	94 days	4/2/24	8/14/24		
	-	Roundabout Geometric Design	20 days	4/2/24	4/29/24	3	
	-	Roadway	16 days	4/24/24	5/15/24	7FS-4 days	
		Preliminary Channelization and Signing	4 days	5/16/24	5/21/24	8	
		Bus Merge/Turnaround Evaluation	10 days	4/30/24	5/13/24	7	
		Thurston county Review of Geometric Design	10 days	5/22/24	6/5/24	9	
						-	
	-	Stormwater	15 days	5/14/24	6/4/24	10	
	-	30% Plans	40 days	6/6/24	8/2/24	11	
	-	30% Cost Estimate	4 days	8/5/24	8/8/24	13	
	- 4	Basis of Design Report	4 days	8/9/24	8/14/24	14	
6	-	Submittal 30%	10 days	8/15/24	8/28/24	15	řen l
7 🖃	-	Thurston County Review	10 days	8/15/24	8/28/24		
	-	Utility Coordination	230 days	8/16/24	7/15/25	1755,60FF	
	-	Environmental Documentation and Permitting	175 days	6/5/24	2/13/25	12	
		NEPA Environmental Permitting	160 days	6/5/24	1/23/25	7	
		NEPA Approval		1/24/25	2/13/25	20	
_			15 days				
	-	60% Design	103 days	8/29/24	1/27/25	17	
	-	Comment Resolution	5 days	8/29/24	9/5/24		
	-	Roadway	15 days	9/6/24	9/26/24	23	
	-4	Stormwater	10 days	9/27/24	10/10/24	24	
6	-	Preliminary Channelization Signing	5 days	9/27/24	10/3/24	24	
7	-	Preliminary Traffic Handling	10 days	10/4/24	10/17/24	26	
		Illumination Design	10 days	10/4/24	10/17/24	26	
	-	Landscaping and Irrigation	10 days	10/18/24	10/31/24	28	
		60% Plans	40 days	10/18/24	12/16/24	28	
		60% Cost Estimate	9 days	10/18/24	12/16/24	30	
	-	60% Specifications	9 days	12/31/24	1/13/25	31	
	-4	Basis of Design	10 days	1/14/25	1/27/25	32	
_	-	60% Submittal	10 days	1/28/25	2/10/25	33	
-	-	Thurston County Review	10 days	1/28/25	2/10/25		
6	-	Final Design	108 days	2/11/25	7/15/25	35	() ř
7	-	Comment Resolution	3 days	2/11/25	2/13/25		
8	-	Roadway	5 days	2/14/25	2/21/25	37	
	-	Stormwater	4 days	2/24/25	2/27/25	38	
	-	Final Channelization and Signing Design	5 days	2/24/25	2/28/25	38	
		Final Traffic Handling Design	3 days	3/3/25	3/5/25	40	
_		Illumination Design	3 days	3/3/25	3/5/25	40	
						40	
	-	Landscaping and Irrigation	10 days	3/6/25	3/19/25		
	-	90% Plans	25 days	3/20/25	4/23/25	43	
-	-4	90% Cost Estimate	3 days	4/24/25	4/28/25	44	
	-	90% Specifications	3 days	4/29/25	5/1/25	45	<u>5</u>
	-4	Constructability Review	5 days	5/2/25	5/8/25	46	
8	-	90% Submittal	10 days	5/9/25	5/22/25	47	⊭
9	-	Thurston County Review	10 days	5/9/25	5/22/25		
	-	Comment Response 90%	2 days	5/23/25	5/27/25	49	
		100% Plans	15 days	5/28/25	6/17/25	50	
		100% Cost Estimate	2 days	6/18/25	6/19/25	51	
_							1 J
	-	100% Specifications	2 days	6/20/25	6/23/25	52	
	4	100% Submittal	5 days	6/24/25	6/30/25	53	
	-	Thurston County Review	5 days	6/24/25	6/30/25		
	-	100% Comment Review	2 days	7/1/25	7/2/25	55	
	-	Final Stormwater Report	3 days	7/3/25	7/8/25	56	· · · · · · · · · · · · · · · · · ·
8		Construction Manual	3 days	7/9/25	7/11/25	57	
9	-	Final Basis of Design Report	2 days	7/14/25	7/15/25	58	T T T T T T T T T T T T T T T T T T T
		Bid Ready Documents	0 days	7/15/25	7/15/25	59	77/15
-	-**	one nearly bottements	a make	11 40/23	114/25	35	
dort 22.1	P00799_S		Summery	_	Inactive	Miestone 0	Duration-only E External Milestone 🗢 Manual Progress
gect: 23-i te: 2/9/24	4	Split				Summary	Menual Surmary Rollup Finish-only Deadline 🔶
		Miestone 🔶	Inactive Task		Manua	Task	Manual Summary External Tasks Progress

INTERCITY TRANSIT

Activities to Date

Consultant Deliverables to date:

- Cultural Impacts/Exemption Memo
 - Exempt activities presumed to have minimal or no potential to affect cultural resources
- Geotechnical Categorical Exclusion Worksheet
 - Helps identify if a proposed project fits a category of actions excluded from detailed environmental review.
- Preliminary Traffic Counts
 - Ridgeview and Martin
 - Right in/right out Windsor Lane
 - Duterrow and Northwood
 - Apartment and gas station driveway on Meridian NE



Community Feedback

Intercity Transit has received significant feedback in opposition to implementation of a roundabout at Martin Way and Meridian.

Themes focus on:

- Access to Martin Way from Ridgeview Drive SE (left turn)
- Increased traffic flow
- Safety (increased accidents)
- Sight lines on the uphill
- Business impacts
- Existing turnaround available at Meridian and Orion



Expanded Scope

- Other treatments that allow for transit turnaround that leave the existing intersection intact (Alternatives Analysis)
 - Concept Analysis
 - o Safety
 - Traffic Operations
 - o Environmental Impacts
 - Right of Way Impacts
 - o Financial Feasibility
 - Stakeholder Support
- Other possible locations for an eastern terminus for high-capacity transit
- Expanded traffic analysis and traffic counts
- Increased public outreach/stakeholder engagement





Population 2020

People living per square mile, by census block.

US Census, 2021.

Last updated in Remix: 1 year ago

Rescale

0	5k	10k	25k	50k	75k	100k

Jobs (Work)

All jobs by workplace address per square mile by census block group.

<u>LEHD Origin-Destination Employment</u> <u>Statistics (LODES) 2012-2021.</u> Last updated in Remix: 3 months ago

JOBS / MI² Rescale 0 200 400 800 1.5k 3.2k 7.5k



